

**MOZINGO CONSTRUCTION
3 WEEK ROLLING SCHEDULE**



25026 CCWD C-Tank

DATE: 12/04/25

I.D.	DESCRIPTION	RES	DUR	MON	TUES	WED	THUR	FRI	SAT	SUN	MON	TUES	WED	THUR	FRI	SAT	SUN	MON	TUES	WED	THUR	FRI	SAT	SUN				
				12/8	12/9	12/10	12/11	12/12	12/13	12/14	12/15	12/16	12/17	12/18	12/19	12/20	12/21	12/22	12/23	12/24	12/25	12/26	12/27	12/28	12/29	12/30	12/31	1/1
	Potholing Existing Water Line Line			X	X	X	X	X			X	X	X	X	X													
	Assemble and install bypass (C-Tank Site)		5								X	X	X	X	X													
	Bypass Testing & Hot Tap		1																									
	Kiva Place to Little John (CCWD Driveway)		4															X	X									
	Closure #1 - Kiva to Moccasin (Start 1/5/26)		10																									
	Closure #2 - Moccasin to Flint Trail		12																									
	Closure #3 - Flint Trail to south Bow		11																									
	Closure #4 - South Bow to Saddle Creek		5																									
	Closure #5 - Saddle Creek to north Bow		6																									
	Closure #6 - Charmstone from Quail Hill to Arrowhead		5																									
	Closure #7 - Charmstone from Arrowhead to CCWD Tank Site		7																									

X=CREW DAY, N=NIGHT WORK, P=PENDING, W=WEATHER DAY (NO WORK), R= RAIN DAY
 = CONCRETE POUR DAY

DATE	ISSUES / NOTES	REQUIRED ACTION	RESPONSIBILITY	STATUS